

Construction Sequence  
Wallys Farm Stand  
March 30, 2026

1. Prior to any work on the site the erosion control shall be installed where shown on the plan and as specified in the Order of Conditions.
2. The utilities to the building shall be disconnected in accordance with the private utility company requirements and those of the City of Haverhill
3. The buildings shall be removed and an evaluation made regarding foundation adequacy
4. The pavement shall be saw cut where indicated on the plan
5. The existing septic tank and pump chamber shall be removed and disposed of after cutting the existing forcemain ( and capping for future connection)
6. The building foundations shall be installed
7. As the superstructure proceeds on the buildings the new septic system components shall be installed and the new forcemain constructed and connected at the previous cut
8. The stormwater infiltration system shall be installed and the rain garden installed per the specifications on the plan and as required by the Order of Conditions.
9. Pave the exposed portions of the site and loam and seed where shown on the plan.
10. Remove erosion control once the grass and plantings are germinated and the site is stable and the conditions of the Order of Conditions are met.